

ID	Task Name	Duration	Start	Finish	Predecessors	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024
1	Wataynikaneyap Transmission Project	3888 days?	Mon 9/1/08	Wed 7/26/23																			
2	Organization and Management	3884 days	Mon 9/1/08	Thu 7/20/23																			
28	Government Engagement & Funding Framework	1266 days	Fri 12/6/13	Fri 10/12/18																			
34	Project Financing	262 days	Wed 12/13/17	Thu 12/13/18																			
37	Project Development	2672 days?	Mon 9/1/08	Tue 11/27/18																			
38	Environmental Assessments and Permitting	1776 days?	Tue 2/7/12	Tue 11/27/18																			
39	Line to Pickle Lake	1654 days	Tue 2/7/12	Fri 6/8/18																			
63	Remote Communities Connections	773 days?	Fri 12/11/15	Tue 11/27/18																			
89	Land Management	314 days	Tue 4/4/17	Fri 6/15/18																			
100	Engineering, Design, and EPC Contracting	2640 days	Mon 9/1/08	Fri 10/12/18																			
141	S.92 Leave to Construct (LTC) Process	522 days	Thu 10/13/16	Fri 10/12/18																			
142	Prepare LTC Application	250 days	Thu 10/13/16	Wed 9/27/17																			
144	LTC Application and Hearing	265 days	Fri 10/6/17	Fri 10/12/18																			
150	Construction	1639 days	Mon 4/10/17	Thu 7/20/23																			
151	Line to Pickle Lake	884 days	Mon 4/10/17	Thu 8/27/20																			
152	Pre-Construction Activities	839 days	Mon 4/10/17	Thu 6/25/20																			
159	Construction, Testing, and Commissioning	445 days	Fri 12/14/18	Thu 8/27/20																			
163	Remote Communities Connections	1536 days	Thu 8/31/17	Thu 7/20/23	13																		
164	Pre-Construction Activities	494 days	Thu 8/31/17	Tue 7/23/19																			
171	Construction, Testing, and Commissioning	1200 days	Fri 12/14/18	Thu 7/20/23																			
175	Ontario Energy Board (OEB) Rate Orders	999 days	Fri 9/27/19	Wed 7/26/23																			
188																							